l River Mutual, Service Area Two MO BROADBAND NOW - MISSOURI BROADBAND PROJECTS FUNDED BY THE AMERICAN RECOVERY AND REINVESTMENT ACT - PROJECT REPOR

Reporting period Date due to MOBroadbandNow	**Project start through 11/31/2011** 12/15/2011	**12/1/11 to 3/31/2012** 4/15/2012	**4/11/12 through 6/30/2012** 7/15/2012	**7/1/12 through 9/30/2012** 10/15/2012	**10/1/12 through 12/31/2012** 1/15/2013	**1/1/13 through 3/31/2013** 4/15/2013	**4/1/13 through 6/30/2013** 7/15/2013	**7/1/13 through 9/30/2013** 10/15/2013	**10/1/13 through 12/31/2013** 1/15/2014
Project Cost information									
Information for current reporting period									
ARRA Loan spending	$0	$0	$0	$0	$0	$0	$0	$0	$0
ARRA Grant spending	$2,837,920	$0	$0	$0	$0	$0	$0	$0	$0
Other funds spending	$0	$0	$0	$0	$0	$0	$0	$0	$0
In-kind match identified	$0	$0	$0	$0	$0	$0	$0	$0	$0
Total spending for reporting period	$2,837,920	$0	$0	$0	$0	$0	$0	$0	$0
Information for cumulative spending on project									
ARRA Loan spending	$0	$0	$0	$0	$0	$0	$0	$0	$0
ARRA Grant spending	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920
Other funds spending	$0	$0	$0	$0	$0	$0	$0	$0	$0
In-kind match identified	$0	$0	$0	$0	$0	$0	$0	$0	$0
Total spending for reporting period	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920	$2,837,920
Project metrics information									
Metrics planned for project									
Total number of fiber miles planned for project (if applicable)	399								
Total number of wireless towers to be constructed (if applicable)	0								
Total jobs created	28								
	0								
Community Anchor institutions									
K-12	2								
Higher Ed	0								
Public Safety	4								
Local government	8								
Others	8								
Total Community Anchor institutions	22								
Metrics for current reporting period									
Total number of fiber miles constructed for reporting period	187	0	0	0	0	0	0	0	0
Total number of wireless towers constructed for reporting period	0	0	0	0	0	0	0	0	0
Total number of jobs created for reporting period	18	0	0	0	0	0	0	0	0
Community Anchor institutions connected during reporting period									
K-12	0	0	0	0	0	0	0	0	0
Higher Ed	0	0	0	0	0	0	0	0	0
Public Safety	0	0	0	0	0	0	0	0	0
Local government	0	0	0	0	0	0	0	0	0
Others	0	0	0	0	0	0	0	0	0
Total Community Anchor institutions	0	0	0	0	0	0	0	0	0
Subscribers - connected during reporting period									
Residential	0	0	0	0	0	0	0	0	0
Commercial	0	0	0	0	0	0	0	0	0
Total subscribers	0	0	0	0	0	0	0	0	0
Metrics - cumulative metrics of project									
Total number of fiber miles constructed - cumulative	187	187	187	187	187	187	187	187	187
% of fiber miles constructed in plan	47.0%	47.0%	47.0%	47.0%	47.0%	47.0%	47.0%	47.0%	47.0%
Total number of wireless towers constructed for reporting period - cumulative	0	0	0	0	0	0	0	0	0
% of wireless towers construction in plan	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
Total number of jobs created for reporting period - cumulative	18	18	18	18	18	18	18	18	18
% of jobs created in plan	64.2%	64.2%	64.2%	64.2%	64.2%	64.2%	64.2%	64.2%	64.2%

l River Mutual, Service Area Two MO BROADBAND NOW - MISSOURI BROADBAND PROJECTS FUNDED BY THE AMERICAN RECOVERY AND REINVESTMENT ACT - PROJECT REPOR

Reporting period	Project start through 11/31/2011	12/1/11 to 3/31/2012	4/11/12 through 6/30/2012	7/1/12 through 9/30/2012	10/1/12 through 12/31/2012	1/1/13 through 3/31/2013	4/1/13 through 6/30/2013	7/1/13 through 9/30/2013	10/1/13 through 12/31/2013
Community Anchor institutions - cumulative number									
K-12	0	0	0	0	0	0	0	0	0
Higher Ed	0	0	0	0	0	0	0	0	0
Public Safety	0	0	0	0	0	0	0	0	0
Local government	0	0	0	0	0	0	0	0	0
Others	0	0	0	0	0	0	0	0	0
Total Community Anchor institutions	0	0	0	0	0	0	0	0	0
Community Anchor institutions - cumulative % of plan									
K-12	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Higher Ed	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
Public Safety	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Local government	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Others	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
% of plan - Community Anchor institutions	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
Subscribers - cumulative									
Residential	0	0	0	0	0	0	0	0	0
Commercial	0	0	0	0	0	0	0	0	0
Total subscribers	0	0	0	0	0	0	0	0	0
Qualitative information and measures									
Describe significant accomplishments, economic impact to community, or succeses of reporting period									

MO BROADBAND NOW - MISSOURI BROADBAND PROJECTS FUNDED BY THE AMERICAN RECOVERY AND REINVESTMENT ACT - COMMUNITY ANCHOR INSTITUTIONS REPORTING

	Project start through 11/31/2011	12/1/11 to 3/31/2012	4/11/12 through 6/30/2012	7/1/12 through 9/30/2012	10/1/12 through 12/31/2012	1/1/13 through 3/31/2013	4/1/13 through 6/30/2013	7/1/13 through 9/30/2013	10/1/13 through 12/31/2013
Community Anchor institutions connected during reporting period									
K-12	0	0	0	0	0	0	0	0	0
Higher Ed	0	0	0	0	0	0	0	0	0
Public Safety	0	0	0	0	0	0	0	0	0
Local government	0	0	0	0	0	0	0	0	0
Others	0	0	0	0	0	0	0	0	0
Total Community Anchor institutions	0	0	0	0	0	0	0	0	0
List community anchors connected during reporting period									